

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD – RIDF XV – Prakasam District – Prakasam District Providing district – Providing BT to the road from Thimmareddypalli - Rangampeta road to Nandanavaram – Granting of post facto Extension of Agreement Time up to 30.6.2011 for a period of 84 days without liquidated damages - Orders - Issued.

-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1316

Dated: 16.08.2011

Read the following:

1. G.O.Rt.No.1845,PR&RD(Progs.II) Dept, dated. 11.12.2009.
2. From the CE, NABARD, PR. Hyd. Lr.No.NB7/RIDF XV/ PKSM /Thimmareddypalli /2009, Dated.19.07.2011.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, RIAD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 30.6.2011 for a period of 84 days without liquidated damages in respect of the work "Providing BT to the Road from Thimmareddypalli - Rangampeta road to Nandanavaram" in Prakasam District under NABARD RIAD XV as the delay was due to heavy rains and was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, RIAD, Hyderabad, is requested to take necessary action accordingly.
3. This order issues with the concurrence of the Finance (WA-I) Department, vide their U.O.No.13047/240/RIDF/WA-I/2011 dated 8.8.2011.
4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To:

The Chief Engineer, Panchayat Raj, RIAD, Hyderabad.

The Superintending Engineer, Panchayat Raj, Prakasam at Ongole.

The PS to M (Panchayat Raj & RWS)

Copy to:

The Finance (WA-I) Department

Sc / Sf

// FORWARDED::BY ORDER //

SECTION OFFICER